

1 BILL NO. S-83-05-27

2 SPECIAL ORDINANCE NO. S- 109-82

3 AN ORDINANCE approving Change Order
4 No. 29, WPC Plant Div. 1, Cl80538 01,
5 with Hagerman-Shambaugh, Joint Bid-
6 ders in connection with the Board of
7 Public Works.

8 NOW, THEREFORE, BE IT ORDAINED BY THE COMMON COUNCIL OF
9 THE CITY OF FORT WAYNE, INDIANA:

10 SECTION 1. That Change Order No. 29, WPC Plant Div. I-
11 Cl80538 01, with Hagerman-Shambaugh, Joint Bidders, in connection
12 with the Board of Public Works, for:


13 Change Order No. 29, WPC Plant Div. I,
14 Cl80538 01 for time change. The 63 day
15 extension of time is computed as follows:
16 23 days due to electrical workers' strike
17 from June 14 to July 6, 1982. 40 days due
18 to adverse weather conditions and flooding
19 from January 11, to April 19, 1982, prohi-
20 biting field commissioning of the regulator
21 and lift station panels. This would change
22 contract completion date from March 25, 1983
23 to May 27, 1983;

24 no money is involved; all as more particularly set forth in the
25 specifications, and which is on file with the Office of the Board
26 of Public Works, and is by reference incorporated herein, made a
27 part hereof and is hereby in all things ratified, confirmed
28 and approved.

29 SECTION 2. That this Ordinance shall be in full force
30 and effect from and after its passage and any and all necessary
31 approval by the Mayor.

32 
Councilmember

APPROVED AS TO FORM
AND LEGALITY


Bruce O. Boxberger, City Attorney

Read the first time in full and on motion by Scruggs,
seconded by Stier, and duly adopted, read the second time
by title and referred to the Committee City Utilities (and the City
Plan Commission for recommendation) and Public Hearing to be held after
due legal notice, at the Council Chambers, City-County Building, Fort Wayne,
Indiana, on _____, the _____ day of
_____, 19____, at _____ o'clock ____ M., E.S.T.

DATE: 5-24-82

Sandra E. Kennedy
CITY CLERK

Read the third time in full and on motion by Scruggs,
seconded by Gia Quinta, and duly adopted, placed on its
passage. PASSED (LOST) by the following vote:

	<u>AYES</u>	<u>NAYS</u>	<u>ABSTAINED</u>	<u>ABSENT</u>	<u>TO-WIT:</u>
<u>TOTAL VOTES</u>	<u>9</u>	_____	_____	_____	_____
<u>BRADBURY</u>	<u>✓</u>	_____	_____	_____	_____
<u>BURNS</u>	<u>✓</u>	_____	_____	_____	_____
<u>EISBART</u>	<u>✓</u>	_____	_____	_____	_____
<u>GiaQUINTA</u>	<u>✓</u>	_____	_____	_____	_____
<u>SCHMIDT</u>	<u>✓</u>	_____	_____	_____	_____
<u>SCHOMBURG</u>	<u>✓</u>	_____	_____	_____	_____
<u>SCRUGGS</u>	<u>✓</u>	_____	_____	_____	_____
<u>STIER</u>	<u>✓</u>	_____	_____	_____	_____
<u>TALARICO</u>	<u>✓</u>	_____	_____	_____	_____

DATE: 6-14-83

Sandra E. Kennedy
- CITY CLERK

Passed and adopted by the Common Council of the City of Fort Wayne,
Indiana, as (ZONING MAP) (GENERAL) (ANNEXATION) (SPECIAL)
(APPROPRIATION) ORDINANCE (RESOLUTION) NO. S-109-83
on the 14th day of June, 1983.

ATTEST:

(SEAL)

Sandra E. Kennedy
CITY CLERK

Ray - Q. E. Clark
PRESIDING OFFICER

Presented by me to the Mayor of the City of Fort Wayne, Indiana, on
the 15th day of June, 1983, at the hour of
11:30 o'clock PM M., E.S.T.

Sandra E. Kennedy
CITY CLERK

Approved and signed by me this 16th day of June
1983, at the hour of 2 o'clock PM M., E.S.T.

WIN MOSES, JR.
WIN MOSES, JR. - MAYOR

73-29-7
5/9/83

Job No. 3263-8D

PROJECT Water Quality Control Project OWNER City of Fort Wayne, Indiana

DIVISION/~~SECTION~~ I - Water Pollution Control Plant Additions

CHANGE ORDER NO. 29

TO: Hagerman-Shambaugh, Joint Bidders
c/o Hagerman Construction Company
510 W. Washington Blvd.
P. O. Box 10690
Fort Wayne, IN 46853-0690

You are hereby authorized to make the following additions and/or deductions to your contract amount.

	Previous Contract Amount	Increase	Decrease	Net Change (Deduct) (Add)	Revised Contract Amount
TOTAL	\$ 23,137,008.39	\$ -0-	\$ -0-	\$ -0-	\$ 23,137,008.39

Description of Change:

Add

Deduct

Change contract completion date from
March 25, 1983 to May 27, 1983.

RECOMMENDED:

HOWARD NEEDLES TAMMEN & BERGENDOFF

By [Signature]

Title Principal Date 4/25/83

ACCEPTED:

HAGERMAN-SHAMBAUGH, Joint Bidders

ACCEPTED FOR HAGERMAN CONSTRUCTION CORP.
CONTRACTOR

By [Signature]

Title Pres Date April 13, 1983

ACCEPTED FOR SHAMBAUGH & SON, INC.
CONTRACTOR

By [Signature]

Title Secy Date 4/16/83

APPROVED:

CITY OF FORT WAYNE, INDIANA
OWNER

By [Signature]

Chairman

Member

Member

Title BOARD OF PUBLIC WORKS

Date 5-9-83

(5-9-83)

Recommended for Payment
Department of Water Resources

Date 4/29/83

By [Signature]

JUSTIFICATION FOR CHANGE ORDER NO. 29

The 63-day extension of time is computed as follows:

23 days due to electrical workers' strike from June 14
to July 6, 1982.

40 days due to adverse weather conditions and flooding from
January 11 to April 19, 1982, prohibiting field
commissioning of the regulator and lift station
panels.

Prepared by:

HOWARD NEEDLES TAMMEN & BERGENDOFF
ARCHITECTS ENGINEERS PLANNERS
INDIANAPOLIS, INDIANA
APRIL 7, 1983

BILL NO. S-83-05-27

REPORT OF THE COMMITTEE ON CITY UTILITIES

WE, YOUR COMMITTEE ON City Utilities TO WHOM WAS REFERRED AN
ORDINANCE approving Change Order No. 29, WPC Plant Div. 1, C180538 01,
with Hagerman-Shambaugh, Joint Bidders in connection with the Board of Public
Works

HAVE HAD SAID ORDINANCE UNDER CONSIDERATION AND BEG LEAVE TO REPORT
BACK TO THE COMMON COUNCIL THAT SAID ORDINANCE DO PASS.

VICTURE L. SCRUGGS, CHAIRMAN

SAMUEL J. TALARICO, VICE CHAIRMAN

DONALD J. SCHMIDT

MARK E. GIAQUINTA

PAUL M. BURNS

Victore Scruggs
Samuel J. Talarico

Donald J. Schmidt
Mark E. Giaquinta
Paul M. Burns

Sandra E. Kennedy

Concurred on 6-14-83

DIGEST SHEET

6291

J-83-05-27

TITLE OF ORDINANCE Change Order No. 29, WPC Plant Div. I - C180538 01DEPARTMENT REQUESTING ORDINANCE Board of Public Works

SYNOPSIS OF ORDINANCE This Change Order No. 29, WPC Plant Div. I, C180538-01 is for time change. The 63 day extension of time is computed as follows: 23 days due to electrical workers' strike from June 14 to July 6, 1982. 40 days due to adverse weather conditions and flooding from January 11 to April 19, 1982, prohibiting field commissioning of the regulator and lift station panels.

This would change contract completion date from March 25, 1983 May 27, 1983.

EFFECT OF PASSAGE Change contract completion date from March 25, 1983 to May 27, 1983.

EFFECT OF NON-PASSAGE _____

MONEY INVOLVED (DIRECT COSTS, EXPENDITURES, SAVINGS) None

ASSIGNED TO COMMITTEE (PRESIDENT) _____